



REPUBLIC OF THE PHILIPPINES  
Office of the President

# PHILIPPINE CHARITY SWEEPSTAKES OFFICE

Sun Plaza Building, 1507 Shaw Boulevard corner Princeton St., Mandaluyong City 1552

www.pcso.gov.ph



ID: 9105085649

## SUMMARY OF GOVERNMENT PROJECTS PROGRAMS AND ACTIVITIES FOR VISAYAS DEPT. - 2ND QUARTER CY 2016

	Duration	Started	Target Date of Completion	Project Status			Remarks
				Percentage of Completion	As of (Date)	Cost Incurred to Date	
1 PCSO Aklan Branch Office <i>Construction of office building</i>					6/30/2016		The Lot in Aklan was just reclassified in June 2016 from residential to commercial.
2 PCSO Bohol Branch Office <i>Interior renovation and improvement works</i>	1 month				6/30/2016		Program of Works, Bill of Quantities, Drawing Plans, and Perspective already completed by GSD. Preparation of purchase request ongoing.
3 ODM - Visayas <i>Renovation and repair works of Cebu Branch Office Building and warehouse.</i>					6/30/2016		Program of works, bill of quantities, drawing plans, details and perspective completed by GSD. Preparation fo necessary documents for the implementation of project ongoing.
4 Iloilo Branch Office <i>Pantry, Bodega, Landscaping, Etc.</i>	3 months	to be started 'July 2016	September 2016		6/30/2016		

5	<b>Leyte Branch Office Renovation/Repair of Leyte - New Leyte Branch Office Address Branch</b>	April 25 to May 18, 2016. 25 days	April. 25 , 2016	May 27, 2016	90%	6/30/2016	P177,021.00	July 27, 2016 target of completion	Building electrical lines and fixtures completed. With application for reconnection to power coop. Payable P40,000 labor cost.
6	<b>Southern Leyte Branch Office</b> <i>Establishment of new branch office in Maasin.</i>								Branch Office already operational.
7	<b>Proposed Biliran Branch Office</b>								Coordination with LGU in the area is ongoing for possible site of the branch office.
8	<b>PCSO Negros Oriental</b> <i>Renovation / Repair of Additonal Office Space</i>		To be determined			6/30/2016	-		
9	<b>Western Samar</b> <i>Leasehold Improvement</i>	15		July 30, 2016	64.65%	6/30/2016	63,595.00	for completion	Constraint of available skilled worker

Prepared by:

*Christine Y. Liu*

Christine Y. Liu  
Technical Assistant B-Visayas

Noted by:

*Federico A. Damole*

Federico A. Damole  
Department Manager -Visayas